



Monthly Pipeline Thickness Test & Inspection

48469

1 of 4
White: Office Copy
Blue: Logbook Copy

By completing this check you are indicating you are competent person under Clause 1.3.2.3 of AS2550.15.

COMPANY STG PUMPS UNIT NO. 27 PUMP MODEL / TYPE FLOWCRETE FC74814

BOOM TYPE / SIZE 4 STAGE 2 FOLD SERIAL NO. DY0311B0D2 INSPECTION YEAR 2024

Pipe Description / Type (e.g. Single / Twin Wall)	Min. Allowable Thickness (mm)	Date Fitted	ID Tag No.	Testing Results and Inspection Month													
				JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC		
1. REAR 90°	2.5	/ /		8.9	8.9												
2. BEND	2.5	/ /		10.2	10.2												
3. T PIECE	2.5	/ /		8.3	8.3												
4. BEND	2.5	/ /		11.5	11.5												
5. REDUCER	2.5	/ /		6.2	6.2												
6. PIPE	2.5	/ /		3.5	3.5												
7. PIPE	2.5	/ /		4.4	4.4												
8. BEND	2.5	/ /		4.6	4.6												
9. BEND	2.5	/ /		6.8	6.8												
10. BEND	2.5	/ /		6.4	6.4												
11. BEND	2.5	/ /		7.5	7.5												
12. PIPE	2.5	/ /		3.6	3.6												
13. BEND	2.5	/ /		5.6	5.6												
14. BEND	2.5	/ /		6.2	6.2												
15. PIPE	2.5	/ /		4	4												
Competent Person Completing Inspection (Initials)																	



Monthly Pipeline Thickness Test & Inspection

48469

2 of 4
White: Office Copy
Blue: Logbook Copy

By completing this check you are indicating you are competent person under Clause 1.3.2.3 of AS2550.15.

COMPANY STG PUMPS UNIT NO. 27 PUMP MODEL / TYPE FLOWCRETE FC74814

BOOM TYPE / SIZE 4 STAGE 2 FOLD SERIAL NO. DY0311B0D2 INSPECTION YEAR 2024

Pipe Description / Type (e.g. Single / Twin Wall)	Min. Allowable Thickness (mm)	Date Fitted	ID Tag No.	Testing Results and Inspection Month													
				JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC		
16. PIPE	2.5	/ /		4.2	4.2												
17. BEND	2.5	/ /		6	6												
18. PIPE	2.5	/ /		3.5	3.5												
19. BEND	2.5	/ /		5.5	5.5												
20. PIPE	2.5	/ /		3.3	3.3												
21. PIPE	2.5	/ /		3.8	3.8												
22. BEND	2.5	/ /		5.7	5.7												
23. BEND	2.5	/ /		5.3	5.3												
24. PIPE	2.5	/ /		3.9	3.9												
25. PIPE	2.5	/ /		4.5	4.5												
26. BEND	2.5	/ /		7.9	7.9												
27. PIPE	2.5	/ /		3.9	3.9												
28. BEND	2.5	/ /		10.1	10.1												
29. PIPE	2.5	/ /		3.9	3.9												
30. PIPE	2.5	/ /		4	4												

Competent Person Completing Inspection (Initials)

GJ



Monthly Pipeline Thickness Test & Inspection

48469

3 of 4
White: Office Copy
Blue: Logbook Copy

By completing this check you are indicating you are competent person under Clause 1.3.2.3 of AS2550.15.

COMPANY STG PUMPS UNIT NO. 27 PUMP MODEL / TYPE FLOWCRETE FC 74814

BOOM TYPE / SIZE 4 STAGE 2 FOLD SERIAL NO. DY0311BD2 INSPECTION YEAR 2024

Pipe Description / Type (e.g. Single / Twin Wall)	Min. Allowable Thickness (mm)	Date Fitted	ID Tag No.	Testing Results and Inspection Month														
				JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC			
31. BEND	2.5	/ /		10.2	10.2													
32. BEND	2.5	/ /		6.2	6.2													
33.		/ /																
34.		/ /																
35.		/ /																
36.		/ /																
37.		/ /																
38.		/ /																
39.		/ /																
40.		/ /																
41.		/ /																
42.		/ /																
43.		/ /																
44.		/ /																
45.		/ /																
Competent Person Completing Inspection (Initials)																		GS