



Monthly Pipeline Thickness Test & Inspection

48465

1 of 4
White: Office Copy
Blue: Logbook Copy

By completing this check you are indicating you are competent person under Clause 1.3.2.3 of AS2550.15.

COMPANY STG PUMPS UNIT NO. 50 PUMP MODEL / TYPE T130-203-2400

BOOM TYPE / SIZE POWERCRETE 6 STAGE SERIAL NO. STG ZEP 180.02 INSPECTION YEAR 2024

Pipe Description / Type (e.g. Single / Twin Wall)	Min. Allowable Thickness (mm)	Date Fitted	ID Tag No.	Testing Results and Inspection Month													
				JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC		
1. BEND	2.5	/ /	001	13.7	13.6												
2. BEND	2.5	/ /	002	14.1	14												
3. SLURRY POT	2.5	/ /	003	19.5	19.4												
4. BEND	2.5	/ /	004	14.3	14.3												
5. REDUCER	2.5	/ /	005	8.7	8.6												
6. PIPE	2.5	/ /	006	5.2	5.1												
7. PIPE	2.5	/ /	007	2.9	2.8												
8. BEND	2.5	/ /	008	4.2	4.1												
9. PIPE	2.5	/ /	009	6	5.9												
10. BEND	2.5	/ /	010	8.1	8												
11. BEND	2.5	/ /	011	6.5	6.4												
12. PIPE	2.5	/ /	012	5.2	5.1												
13. BEND	2.5	/ /	013	3.7	3.6												
14. BEND	2.5	/ /	014	5	4.9												
15. PIPE	2.5	/ /	015	4.1	4												
Competent Person Completing Inspection (Initials)				GJ													



Monthly Pipeline Thickness Test & Inspection

48465

2 of 4
White: Office Copy
Blue: Logbook Copy

By completing this check you are indicating you are competent person under Clause 1.3.2.3 of AS2550.15.

COMPANY STG PUMPS UNIT NO. 50 PUMP MODEL / TYPE T130 - 203 - 2400

BOOM TYPE / SIZE POWERCRETE 6 STAGE SERIAL NO. STG ZEP 180-02 INSPECTION YEAR 2024

Pipe Description / Type (e.g. Single / Twin Wall)	Min. Allowable Thickness (mm)	Date Fitted	ID Tag No.	Testing Results and Inspection Month													
				JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC		
16. PIPE	2.5	/ /	016	4.7	4.6												
17. PIPE	2.5	/ /	017	4.6	4.5												
18. BEND	2.5	/ /	018	9	8.9												
19. BEND	2.5	/ /	019	10.5	10.4												
20. PIPE	2.5	/ /	020	4.5	4.4												
21. BEND	2.5	/ /	021	3.6	3.5												
22. PIPE	2.5	/ /	022	4.7	4.6												
23. PIPE	2.5	/ /	023	4.6	4.5												
24. BEND	2.5	/ /	024	13.4	13.3												
25. BEND	2.5	/ /	025	10	9.9												
26. PIPE	2.5	/ /	026	4.3	4.2												
27. BEND	2.5	/ /	027	3.4	3.3												
28. PIPE	2.5	/ /	028	4.1	4												
29. BEND	2.5	/ /	029	3.8	3.7												
30. PIPE	2.5	/ /	030	4.4	4.3												
Competent Person Completing Inspection (Initials)				GJ													



Monthly Pipeline Thickness Test & Inspection

48465

3 of 4
White: Office Copy
Blue: Logbook Copy

By completing this check you are indicating you are competent person under Clause 1.3.2.3 of AS2550.15.

COMPANY STG PUMPS UNIT NO. 50 PUMP MODEL / TYPE T 130-203 - 2400

BOOM TYPE / SIZE POWERCRETE 6 STAGE SERIAL NO. STG ZEP 180-02 INSPECTION YEAR 2024

Pipe Description / Type (e.g. Single / Twin Wall)	Min. Allowable Thickness (mm)	Date Fitted	ID Tag No.	Testing Results and Inspection Month													
				JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC		
31. BEND	2.5	/ /	031	12.1	12												
32. BEND	2.5	/ /	032	13.1	13												
33. PIPE	2.5	/ /	033	4.4	4.3												
34. PIPE	2.5	/ /	034	4.6	4.5												
35. BEND	2.5	/ /	035	14.5	14.4												
36. BEND	2.5	/ /	036	12.6	12.5												
37. PIPE	2.5	/ /	037	4.3	4.2												
38. PIPE	2.5	/ /	038	4.6	4.5												
39. BEND	2.5	/ /	039	11.3	11.2												
40. BEND	2.5	/ /	040	10.4	10.3												
41. PIPE	2.5	/ /	041	4.3	4.2												
42. PIPE	2.5	/ /	042	4.4	4.3												
43. BEND	2.5	/ /	043	12.6	12.5												
44. BEND	2.5	/ /	044	11.6	11.5												
45. REDUCER	2.5	/ /	045	5.4	5.3												
Competent Person Completing Inspection (Initials)				GJ													